

**ZONE 4 - PHASE II - NORTH-SOUTH**

CONFIRMED SCHEDULE      TENTATIVE SCHEDULE---->

**Gonzalez Crossing Schedule Outlook**

Week 1 Start Date (Monday) = **1/2/2023**

Mile Post	Xing	Contractor	Scope	ATC #	STATUS	Municipality	SEGMENT	Planned Start Date	Planned Finish Date	January		January		January		January		January		February		February		February		February		March										
										Week 1		Week 2		Week 3		Week 4		Week 5		Week 6		Week 7		Week 8		Week 9		Week 10										
										M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M
214.42	Main St	G&S	ALL	15	PERMITTED	FEC	4A	03-Jan-23	20-Jan-23																													
229.19	Glendale Rd/8th St	G&S	ALL	13	PERMITTED	IRC	4A	09-Jan-23	28-Jan-23																													
188.70	Lake Washington Rd	G&S	ALL	18	PERMITTED	Melbourne	4A	21-Jan-23	10-Feb-23																													
226.65	32nd St - Aviation Blvd	G&S	ALL	13	PERMITTED	Vero	4A	28-Jan-23	17-Feb-23																													
190.10	Eau Gallie Blvd (SR 518)	G&S	ALL	18	PERMITTED	FDOT	4A	17-Feb-23	27-Feb-23																													
194.52	Prospect Ave	G&S	ALL	17	PERMITTED	Melbourne	4A	25-Feb-23	05-Mar-23																													
227.31	23rd St	G&S	ALL	13	PERMITTED	Vero	4A	11-Mar-23	06-Apr-23																													
227.14	14th Ave	G&S	ALL	13	PERMITTED	Vero	4A	11-Mar-23	06-Apr-23																													
227.06	26th St	G&S	ALL	13	PERMITTED	Vero	4A	11-Mar-23	06-Apr-23																													

In Design	0
Permit Sets Received (HSR,Municipality,Revise)	0
Permit Sets Received (HSR Review)	0
Permit Sets Submitted	0
Permit Set Under Revision	0
Permitted	8
Under Construction	1
COMPLETE	146
Total	155

